

MAY 18 1990

STATE OF COLORADO

COLORADO DEPARTMENT OF HEALTH

4210 East 11th Avenue
 Denver, Colorado 80220-3716
 Phone (303) 320-8333

Telefax:
 (303) 322-9076 (Main Building/Denver)
 (303) 320-1529 (Plattman Place/Denver)
 (303) 248-7198 (Grand Junction Regional Office)



Roy Romer
 Governor

Thomas M. Vernon, M.D.
 Executive Director

May 10, 1990

Mr. Robert N. Nelson
 Manager
 Rocky Flats Office
 U.S. Department of Energy
 P.O. Box 928
 Golden, CO 80402-0928

Mr. Philip Warner
 Manager
 EG&G - Rocky Flats

RE: Extension of OU3 RFI/RI Workplan Submittal Dates

Dear Mr. Nelson and Mr. Warner:

The Colorado Department of Health, Hazardous Materials and Waste Management Division ("the Division") agrees to extend submittal dates for certain OU 3 RFI/RI workplans to June 8, 1990. This extension was requested in your May 4, 1990 letter. The revised submittal dates are shown below.

<u>Closure Unit</u>	<u>Previous Submittal Date</u>	<u>Revised Submittal Date</u>
Solar Evaporation Ponds	5/10/90	6/08/90
Original Process Waste Lines	5/10/90	6/08/90
West Spray Field	5/10/90	6/08/90
Present Landfill	5/21/90	6/08/90
Other Outside Closures	7/19/90	7/19/90 (no change)

The purpose of this extension is to allow DOE and EG&G to focus efforts on finalization of the IAG, since many of the same staff members are involved in workplan development and IAG negotiations. A 10 working-day extension was previously agreed to by the Division to ensure document quality control. The Division acknowledges that reprioritization of sites based on public comment, and development of revised milestone schedules, is a major effort.

D005980

ADMIN RECORD

A-DU11-000025

Mr. Robert Nelson
Mr. Philip Warner
Rocky Flats Office
Page Two

It was agreed in a May 4, 1990 conference call between CDH (David Wakz), EPA (Martin Hestmark), and DOE (Margaret Wilson) to identify those activities which require the participation of key IAG negotiators. These activities can then be targeted for individual milestone schedule extensions where necessary to allow the Parties to concentrate resources on IAG finalization. All other activities, including site wide plans and the OU 10 Historical Information and Preliminary Health Risk Assessment Report, must proceed as scheduled in the draft IAG, until revised schedules are agreed upon by the Parties.

The State of Colorado remains committed to timely finalization of the IAG in a manner which ensures its quality, addresses public concerns, and results in technically viable schedules.

If you have any concerns regarding this matter, please contact David Waltz at (303) 331-4819.

Sincerely,



Gary W. Baughman, Unit Leader
Hazardous Waste Facilities
Hazardous Materials and
Waste Management Division

cc: Joan Sowinski, HMWMD
Dan Miller, AGO
John Haggard, RFP
Martin Hestmark, EPA
Rich Schaussburger, DOE-RFP
Tom Greengard, EG&G
Bob Quinn, DOE
John Sands, DOE

GWB:DW/mm
5786K45/46

0005981