

United States Government

Department of Energy
Rocky Flats Field Office**memorandum**

DATE: APR 26 1995



REPLY TO
ATTN OF: ER:DFG:08329

SUBJECT: Revised Schedule for Operable Unit No. 11

TO: Susan Stiger, Director
Environmental Restoration Program Division
EG&G Rocky Flats, Inc.

The Department of Energy (DOE) would like to take this opportunity to thank the EG&G Rocky Flats, Inc. (EG&G) staff for providing an accelerated schedule to close out the Operable Unit 11 project this fiscal year. At this time, DOE requests that EG&G implement the attached schedule, with a goal to achieve the submission of the Final Corrective Action Decision/Record of Decision (CAD/ROD) to the Environmental Protection Agency (EPA) and the Colorado Department of Health and Environment (CDPHE) by September 29, 1995. DOE currently does not intend to establish any new Interagency Agreement (IAG) milestones based on the schedule, since some risk is involved. However, DOE may propose a Process Improvement Proposal to the EPA and CDPHE, which will establish the CAD/ROD as a new milestone, upon approval of the Final Proposed Plan. This Process Improvement Proposal will also be used to delete all of the remaining extraneous OU 11 Table 6 milestones. DOE recognizes that this project acceleration is a change in scope for fiscal year 1995 (FY 95), but should be accomplished under existing funding through enhanced project management and process improvement.

The DOE appreciates the extra effort by the EG&G OU 11 Project Team, working to close out this project this fiscal year. For additional information or coordination, please contact Dave George at extension 5669.


Clyde B. Railsback
Contracting Officer
Contracts Management Division
Jessie Roberson
Assistant Manager for
Environmental Restorationcc w/Attachment:
Admin.Record, EG&G

ADMIN RECORD

A-DU11-000142

S. Stiger
ER:DFG:08329

2

APR 26 1995

cc w/o Attachment
F. Lockhart, DAMER, RFFO
J. Wienand, ERMSA, RFFO
D. George, ERMSA, RFFO
C. Railsback, CMD, RFFO
A. Primrose, EG&G
K. O'Neill, EG&G

OU-11 Accelerated Schedule

ID	Name	Duration	Scheduled Start	Scheduled Finish	Predecessor	1995	1996	1997
1	RFVRI REPORT	90d	2/3/95	6/20/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
2	COPHIE LETTER REPORT	51d	2/3/95	4/17/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
10	RFVRI REPORT	60d	3/27/95	6/20/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
11	DRAFT RFVRI REPORT	23d	3/27/95	4/27/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
16	FINAL RFVRI REPORT	30d	4/20/95	6/30/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
22	EPACDPHIE APPROVAL OF RFVRI REPORT	7d	6/12/95	6/20/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
26	ADMINISTRATIVE RECORD REVIEW	16d	6/12/95	7/3/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
32	RCRA CERTIFICATION	31d	4/18/95	5/31/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
42	PROPOSED PLAN	50d	4/10/95	6/20/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
43	DRAFT PROPOSED PLAN	20d	4/10/95	5/8/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
48	FINAL PROPOSED PLAN	25d	5/8/95	6/13/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
54	EPACDPHIE/MRDA APPROVAL OF PROPOSED PLAN	5d	6/14/95	6/20/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
58	PUBLIC INVOLVEMENT	47d	6/21/95	8/25/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
64	CAD/ROD	71d	6/21/95	9/29/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
65	DRAFT RESPONSIVENESS SUMMARY	28d	7/31/95	9/7/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
73	DRAFT CAD/ROD	55d	6/21/95	9/7/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F
78	FINAL CAD/ROD	16d	9/8/95	9/29/95		J F M A M J J A S O N D	J F M A M J J A S O N D	J F

ID	Name	Duration	Scheduled Start	Scheduled Finish	Predecessor	1995												1996												1997																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
1	RFVRI REPORT	96d	2/3/95	6/20/95																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																</

00-11 Accelerated Schedule

00-11 Accelerated Schedule																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
ID	Name	Duration	Scheduled Start	Scheduled Finish	Project Assoc	1995												1996												1997																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
46	FINAL PROPOSED PLAN	25d	5/8/95	6/13/95																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															