

91 RF 0350

## EG&G ROCKY FLATS

**EG&G ROCKY FLATS, INC.**

ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

January 21, 1991

91-RF-0350

Robert M. Nelson, Jr.  
Manager  
DOE, RFO



000017272

## INTERAGENCY AGREEMENT (IAG)

As stated to you in my letter of December 20, 1990 (Enclosed), several milestones of the draft Interagency Agreement (IAG) are in jeopardy over the next six months. Even though EG&G has been informed verbally that Environmental Restoration's three BOA teams will be approved by DOE, no formal notification has been received. Once the BOAs receive approval, a lead time of at least one to three weeks will be required before contractors can begin work, assuming that new procurement requirements are minimal.

IAG milestones missed will impact future milestones. The December milestones already missed are: the Sitewide Quality Assurance Project Plan (QAPP) and Standard Operating Procedures (SOPs). The QAPP and SOPs must be approved and in place for all field work associated with each OU to begin.

EG&G Environmental Restoration is extremely concerned since DOE intends to sign the IAG Tuesday, January 22, 1991 without negotiating new milestone dates with EPA or CDH. There are 14 IAG milestones impacted in the next six months with no avenue to absorb the lost time without changing the milestone dates. In addition to the procurement-induced delays, the outbreak of war in the Persian Gulf and associated security concerns have impacted all field work schedules. We have verbally brought this matter to the attention of several of your staff (e.g., D. Simonson, G. Fess, F. Lockhart, R. Schassburger) over the last two weeks.

Please try to change the affected milestones to dates which can be accommodated or include a clause which will allow renegotiation because of unforeseen circumstances such as the procurement and security delays. Call me at extension 4111 or Tom Greengard, Manager of Remediation Programs at extension 7121 if you need additional information.

J. M. Kersh, Associate General Manager  
Environmental Restoration and Waste Management

TCG:lj

Orig. and 1 cc - R. M. Nelson, Jr.

Attachment:  
As Stated

DOCUMENT CLASSIFICATION  
REVIEW WAIVER PER  
CLASSIFICATION OFFICE

**ADMIN RECORD**

A-54-001720

DIST.	LTR	ENG
LLHOFF, F.H.		
BRETZKE, J.C.		
BURLINGAME, A.H.		
ROUCHER, D.W.		
DAVIS, J.G.		
VERED, J.E.	X	X
ERRERA, D.W.		
ERRERA, K. P.		
ERRIS, L.R.		
RAIKOR, F.J.		
RANCIS, G.E.	X	X
GOODWIN, R.		
FALY, T.J.		
DEKER, E.H.		
IENS, J. P.		
SERSH, J.M.	X	X
KIRBY, W.A.		
KIRKEBO, J.A.		
EE, E.M.	X	X
AJESTIC, J.B.		
ADANIEL, M.G.		
MEURRENS, B.E.		
MONTROSS, R.W.		
MORGAN, R.V.	X	
NORTH, P.		
PALMER, L.A.		
PARNELL, R.F.		
POTTER, G.I.	X	
PIZZUTO, V.M.		
RHOADES, J.I.	X	X
SAFFELL, B.F.		
SHANNON, W.M.		
SWANSON, E.R.		
WIEBE, J.S.		
WILKINSON, R.B.		
WILSON, J. M.		
YOUNG, E.R.		
ZANE, J. O.	X	
LENNARD, S.	X	
TH. ARANT	X	
CORRES CONTROL	x	x
TRAFFIC		

**CLASSIFICATION:**

UCNI	YES	X	X
UNCLASSIFIED			
CONFIDENTIAL			
SECRET			

**AUTHORIZED CLASSIFIER**

SIGNATURE

DATE 11/21/98

IN REPLY TO LTR 10.9

PC#

LTR APPROVALS:

ORIG & TYPIST INITIALS