

D2889 RF94

United States Government

Department of Energy
Rocky Flats Field Office

DUE DATE 7/27/94

memorandum

ACTION PETERMAN

DIST.	LTR	ENC
BURLINGAME, A.H.		
BUSBY, W.S.		
CARNIVAL, G.J.		
CORDOVA, R.C.		
DAVIS, J.G.	X	
FERRERA, D.W.		
FRAY, R.E.		
GEIS, J.A.		
GLOVER, W.S.		
GOLAN, P.M.		
HANNI, B.J.		
HEALY, T.J.		
HEDAHL, T.G.		
HILBIG, J.G.		
HUTCHINS, N.M.		
JACKSON, D.T.		
KELL, R.E.		
KESTER, A.W.		
KARX, G.E.		
MC DONALD, M.M.		
McKENNA, F.G.		
MORGAN, R.V.		
PIZZUTO, V.M.		
PIETER, G.L.		
RODLIN, N.B.		
SMATTERWHITE, D.G.		
SCHUBERT, A.L.		
SCHWARTZ, J.K.		
STLOCK, G.H.		
TIGER, S.G.		
TOBIN, P.M.		
TORHEIS, G.M.		
WILSON, J.M.		
PETERMAN, R.	X	X

JUL 22 1994

ER:RRS:07881


Guidance of Completing Interagency Milestones

Bruce Peterman, Industrial Area Project Manager
Environmental Restoration Management
EG&G Rocky Flats, Inc.

As you are aware, the attached Tolling Agreement between the Department of Energy (DOE), the Colorado Department of Public Health and Environment (CDPHE), and the Environmental Protection Agency (EPA) was signed July 7, 1994. This agreement through January 31, 1995, will satisfy DOE's obligations and any liability for stipulated penalties under the Interagency Agreement (IAG) for the milestones identified in Attachments A and B. The DOE and the regulators are expecting to have renegotiated the new Rocky Flats Cleanup Agreement (RFCA) by January 31, 1995, in which revised milestones for the Industrial Area will be incorporated. If DOE and the regulators cannot renegotiate the RFCA by this time, there will either be an extension to the Tolling Agreement, or penalties for the milestones in Attachment A and B will start being assessed.

Recognizing the January 31, 1995 date, EG&G needs to move forward on completing as many of the supporting activities as possible for the completion of the existing Table VI milestones. This date provides a relief on assessed penalties and we must use this opportunity to complete as much work as possible toward completing the Phase I RCRA Facility Investigation/ Remedial Investigation reports. EG&G should manage activities for the attached Table VI milestones in an effort to do as much work as possible by the January 31, 1995 date.

To understand what activities will be complete, I am requesting that you submit to me by Wednesday, July 27, 1994, for each Operable Unit, a list of the activities you will have completed by January 31, 1995, and which if any, of the actual Table VI milestones will at that time be completed. Please call me at extension 7252 if you have any questions regarding this matter.


Regina R. Sarter
Industrial Area Operable Unit Manager
Environmental Restoration
Major System Acquisition

CORRES. CONTROL	X	X
DMN RECORD/080		
ATS/T130G	X	

Attachment

Reviewed for Addressee
Corres. Control RFP

cc w/o Attachment:
F. Lockhart, ER, RFFO
J. Burd, AEI, RFFO
T. McLeod, CR, RFFO

7/25/94
DATE BY

Ltr.

DE ORDER = 5400.1