


CORRES. CONTROL
INCOMING LTR NO.

0266 RF 99

DUE DATE
ACTIONColorado Department
of Public Health
and Environment

MAR 09 1999



99-DOE-0354

DIST.	LTR	ENC
BENSUSSEN, S.J.		
BOGENBERGER, V.		
BORMOLINI, A.M.		
BRAILSFORD, M.D.		
BURDGE, L.		
CARD, R.G.		
COSGROVE, M.M.		
COX, C.M.		
CRAWFORD, A.C.		
DEJONG, V.J.		
DERBY, S.		
DIETERLE, S.E.		
FERRERA, D.W.		
FERRERA, K.P.		
FULTON, J.C.		
GERMAIN, A.L.		
HARDING, W.A.		
HARROUN, W.P.		
HEDAHL, T.G.		
HILL, J.A.		
LEONARD, R.C.		
LEWIS, M.R.		
MARTINEZ, L.A.		
NORTH, K.		
OKER, A.M.		
OLIPS, F.J.	X	
PELTON, S.		
RODGERS, A.D.		
SHELTON, D.C.	X	X
TUOR, N.R.		
VOORHEIS, G.M.		
Brooks, J.	X	X
Dayton, C.	X	X
Corsi, J.	X	X

COR. CONTROL	X	X
ADMN. RECORD	X	X
PATS/T130G		

Reviewed for Addressee
Corres. Control RFP5/11/99
Date

By

Tr. #

DOE ORDER #

None

Dear Stakeholder:

The Rocky Flats Cleanup Agreement (RFCA) has been updated in 1998 in accordance with its provisions. The Colorado Department of Public Health and Environment (CDPHE), the Environmental Protection Agency, Region VIII (EPA), and the Department of Energy (DOE) signed the final RFCA on July 19, 1996. On April 16, 1997, CDPHE, EPA, and DOE released substitute pages reflecting errata, modifications, and updates. Today, CDPHE, EPA, and DOE are releasing substitute update pages reflecting the 1998 updates and are providing a status update on other RFCA mandated activities.

The following Attachments and Appendices were updated in 1998:

- Attachment 4, Environmental Restoration (ER) Ranking, has been updated to reflect the current methodology used to rank Individual Hazardous Substance Sites and to provide the fiscal year 1998 ER ranking.
- Attachment 8 has been updated to reflect enforceable milestones for fiscal years 1999, 2000, and certain outyear milestones.
- Attachment 12 has been updated to reflect the approved decision documents.
- Appendix 3 has been updated to reflect the 1998 Implementation Guidance Document (IGD).
- Appendix 4 has been updated to provide the current Rocky Flats Closure Project Completion Metrics Baseline, which is in place of the Summary Level Baseline.
- Appendix 6 has been updated to reflect target activities for fiscal years 1999, 2000, 2001 and 2002.

The attachment to this letter provides substitute update pages dated February 26, 1999. The update pages should be inserted in the July 19, 1996, RFCA in lieu of the corresponding pages dated either July 19, 1996, or April 16, 1997. The July 19, 1996, version of RFCA, with replacement pages dated April 16, 1997, the 1998 IGD, and replacement pages dated February 26, 1999, shall constitute the official version of RFCA. Changes have been made in a manner to ensure continuity of text between the preceding page, the corrected page, and the subsequent page.

In addition, the following RFCA required documents were updated in 1998:

- ◆ Integrated Monitoring Plan;
- ◆ Integrated Public Involvement Plan;
- ◆ Administrative Record; and
- ◆ Historical Release Report.

PADC-1998-00779

SW-A-003269

1/24


MAR 09 1999

Please contact either a RFCA Project Coordinator or an Agency Community Relations representative if you would like a copy of any of these documents.


The CDPHE, EPA, and DOE assessed the implementation of RFCA in 1998, including a review of the substantive and procedural requirements of RFCA. Upon reviewing the 1998 assessment, CDPHE, EPA, and DOE have agreed that the substantive and procedural requirements of RFCA are being met, and no changes are contemplated at this time.

If you have any questions, please contact any one of us.


Sincerely,



Joseph A. Legare
Assistant Manager
for Environment and Infrastructure
U.S. Department of Energy
Rocky Flats Field Office
(303) 966-5918 (phone)
(303) 966-2995 (fax)



Tim Rehder
Rocky Flats Project Manager
U.S. Environmental Protection Agency, Region VIII
(303) 312-6293 (phone)
(303) 312-6067 (fax)



Steve Gunderson
RFCA Project Coordinator
Colorado Department of Public Health and Environment
(303) 692-3367 (phone)
(303) 759-5355 (fax)

Enclosure

PADC-1998-00779

Stakeholder
99-DOE-03541

3

MAR 09 1998

cc w Enclosure:

D. Young, Office of Congressman Tom Udall
P. Jacobson, Office of Senator Wayne Allard
J. Swartout, State of Colorado Policy Office
C. Lyons, City of Arvada
K. Schnoor, City of Broomfield
T. Holeman, City of Broomfield
H. Stovall, Broomfield City Council
L. Morzel, City of Boulder
Rocky Flats Coalition of Local Governments
J. Kinsinger, Rocky Flats Citizens Advisory Board
P. Elofson-Gardine, Environmental Information Network
M. Harlow, City of Westminster
A. Rampertaap, EM-45, HQ
M. Anderson, OOC, RFFO
R. DiSalvo, OCC, RFFO
S. Bell, OCC, RFFO
D. Shelton, K-H
L. Brooks, K-H
C. Dayton, K-H
J. Corsi, K-H
Administrative Record

PADC-1998-00779



Document

Separation

Sheet

ENVIRONMENTAL RESTORATION RANKING

A prioritized list of Environmental Restoration (ER) locations was developed to select the top priority locations for remediation. This prioritization will accelerate the cleanup process, which will more quickly reduce risks to human health and the environment. The prioritization of cleanup targets should also result in a reduction of costs associated with cleanup by allowing better planning and more efficient utilization of resources.

An updated methodology for generating this prioritized list is provided in Appendix N of the Implementation Guidance Document (RFCA, Appendix 3), and was developed by a working group composed of EPA, CDPHE, DOE/RFPO, Kaiser-Hill, and RMRS staff. The methodology was implemented by RMRS staff and resulted in a prioritized list of ER locations, as well as identifying and ranking locations that require more information.

The list will be updated annually, or as significant new information becomes available. With the consensus of all parties, the priority of any ER location can be changed prior to updating the list, if additional information clearly indicates a need. The list should continue to be evaluated as data becomes available, and should also be verified by field checks and other processes to corroborate these rankings.



Document

Separation

Sheet

ER Ranking

Status	Rank	IRIS Number and Name	Total Tank Contents	Total Ground Water	Total Subsurface Soil	Total Surface Soil	Total Chemical Score	ALF Score	SW Impact Multiplier	Potential for Further Release Multiplier	Professional Judgement Multiplier	Total Priority Score	Exceeds Tier 1 AL	General Comments
C-96	1	109 Ryan's Pit		33681	2	<1	33681	10	2	3	1	60	yes	Source removed
C-96	2	110 Trench T-3		26101	1612	<1	27713	10	2	3	1	60	yes	Source removed
C-96	3	111.1 Trench T-4		26179	78	n	26179	10	2	3	1	60	yes	Source removed
SH-98	4	108 Trench T-1		11	11080	<1	11091	9	1	3	2	54	yes	FY98 - source removed, treatment and trench fill in FY99.
C-97	5	113 Mound		19064	6	1	19071	9	3	2	1	54	yes	Source of Mound Plume, removed
	6	112/165 903 Pad and Lip Area		41426	1449	108	42983	10	2	2	1	40	yes	Characterization in FY98/FY99, remediation planned for FY2001.
	7	East Trenches Plume		26105			26105	10	3	1	1	30	yes	Impact on surface water in the S. Walnut Creek drainage
IAC-96	8	118.1, 132 and 121 Tanks 9 & 10	1194	500000000	2325	2	50003521	10	1.5	2	1	30	yes	Tank 10 source removed. Carbon Tet Plume Source
IAC-96	9	Mound Plume		19067			19067	9	3	1	1	27	yes	Groundwater collection and treatment system in place
IAC-96	10	121 Tank T-40	3570	n	n	<1	3570	7	1	3	1	21	yes	Source removed, tank loamed and stabilized
IAC-96	11	121/124.1/124.2/125 PW Tank T-16N	1453	<1	<1	n	1453	7	1	3	1	21	yes	Source removed, tank loamed and stabilized
IAC-96	12	121 Tanks T-2/1, 3, 122 Underground Concrete Tanks	751	270	<1	29	1050	7	1	3	1	21	yes	Tank loamed and stabilized, PAHs in surface soil and groundwater
IAC-96	13	121/124.3 Process Waste Tank T-14	1000	<1	<1	n	1000	6	1	3	1	18	yes	Source removed, tank loamed and stabilized
	14	101 Solar Ponds		2403	<1	14	2417	7	2	1	1	14	yes	HHRA 10-4 to 10-6, groundwater from 118.1 not used in tanking
	15	Solar Ponds Plume		2403			2403	7	2	1	1	14	yes	Plume due to NO ₂ impacts surface water in N. Walnut Creek
	16	903 Pad & Ryan's Pit Plume		73365			73365	10	1	1	1	10	yes	No impact to surface water in the Woman Creek drainage
	17	Carbon Tetrachloride Plume (118.1)		500000000	n	n	500000000	10	1	1	1	10	yes	HHSS 118.1 is suspected source of NAPL present
	18	881 Hillside Plume		9167	n	n	9167	8	1	1	1	8	yes	No impact on surface water in the Woman Creek drainage
	19	Industrial Area Plume		2615	n	n	2615	7	1	1	1	7	yes	No known impact on surface water
	20	121 Tank T-29 (Tank 207)	15	<1	<1	4110	4125	7	1	2	0.5	7	yes	New 1995 data: PAHs in surface soil
	21	PUED Yard Plume		553			553	6	1	1	1	6	no	Source not present
	22	160 Rad Site Bldg 664 Parking Lot		578	n	1	578	6	1	1	1	6	yes	Paved
	23	158 Rad Site - B551/B554		418	n	1	419	5	1	1	1	5	no	Paved
	24	Building 881 Area Plume		257			257	5	1	1	1	5	no	Source may be due to UBC at B881
	25	Building 881 UBC		257	7	n	264	5	1	1	1	5	yes	No pathway known
	26	114 Present Landfill		415	<1	31	446	5	2	1	0.5	5	no	Compliance, presumptive remedy for closure
	27	Present Landfill Area Plume		415			415	5	2	1	0.5	5	no	Process knowledge of probable influent liquids
	28	Bowman's Pond (PAC 700-1108)		n	n	18	18	1	2	1	2	4	yes	Score includes newly discovered sample data
	29	111.4 SE Trenches T-7		<1	128	<1	128	4	1	1	1	4	yes	HHRA, less than 10-6, metals
IAC-96	30	165 Triangle Area		215	<1	14	229	4	2	1	0.5	4	yes	Tank loamed and stabilized, tank not breached
	31	129 - Tank T-4, outside steam plant	<1	n	2	2	2	1	1	3	1	3	no	Organics in groundwater
	32	121, 126.1, 126.2 Tank T-8	<1	n	<1	<1	<1	1	1	3	1	3	no	Contamination due to B77h
	33	111.8 Trench T-11		96	<1	<1	96	3	1	1	1	3	no	PAHs in surface soil
	34	Building 779 UBC		n	n	64	64	2	1	1	1	2	no	
	35	121 Tank T-27		n	n	59	59	2	1	1	1	2	no	
	36	143 771 Outfall		46	<1	3	49	2	1	1	1	2	no	
	37	176 SAW Yard		n	n	26	26	2	1	1	1	2	no	
	38	131 Rad Site #1 - 700 Area		n	n	4	4	1	1	2	1	2	no	
	39	133.4 Ash Pit #4		44	<1	2	46	2	1	1	1	2	no	HHRA, 10E-4 to 10-6
	40	133.1 Ash Pit #1		44	2	<1	46	2	1	1	1	2	no	HHRA, 10E-4 to 10-6
	41	133.2 Ash Pit #2		44	2	<1	46	2	1	1	1	2	no	HHRA, 10E-4 to 10-6
	42	133.3 Ash Pit #3		44	<1	<1	44	2	1	1	1	2	no	HHRA, 10E-4 to 10-6
	43	Old Landfill Area Plume		174			174	4	1	1	0.5	2	no	HHRA, 10E-4 to 10-6
	44	Landfill Area Plume		172	<1	27	199	4	1	1	0.5	2	no	HHRA, 10E-4 to 10-6
	45	190 Caulsick Leak		12	n	<1	12	1	1	1	1	1	no	Evaluate using approved NAFRA process
	46	Building 123 Site (HHSS 148, 121, 123UBC, RCRA Unit 40)		9	4	1	14	1	1	1	1	1	no	Building removed to the slab in FY98
	47	120.1 North Fiberglassing area		n	n	20	20	1	1	1	1	1	no	Contamination probably from 400 Complex
	48	150.3 Rad Site Between B771 & B774		n	n	16	16	1	1	1	1	1	no	
	49	214 750-Pad pondcrete/saltcrete storage		n	n	13	13	1	1	1	1	1	no	
	50	157.1 Rad Site North-Central Ave Ditch		5	n	5	10	1	1	1	1	1	no	
	51	157.2 Rad Site south		2	n	5	7	1	1	1	1	1	no	
	52	120.2 West Fiberglassing Area		n	n	6	6	1	1	1	1	1	no	PCB Ht above AL, listed under PCB 9.

Best Available Copy

ER Ranking

Rev. 9/98

Status	Rank	IHS Number and Name	Total Tank Contents	Total Ground Water	Total Subsurface Soil	Total Surface Soil	Total Chemical Score	ALF Score	SW Impact Score Multiplier	Potential for Further Release Multiplier	Professional Judgement Multiplier	Total Priority Score	Exceeds Tier 1 AL	General Comments
	53	144 Sewer line overflow		n	n	4	4	1	1	1	1	1	no	
	54	136.2 Cooling Tower Pond East of B444		n	n	4	4	1	1	1	1	1	no	
	55	163.1 Rad Site 700 North B774		n	n	2	2	1	1	1	1	1	no	Investigation done for B440 expansion
	56	Building 440 Site		n	6	n	6	1	1	1	1	1	no	
	57	177-OU 10		<1	n	2	2	1	1	1	1	1	no	PCB hit above AL
	58	196 in Old Landfill		44	<1	n	44	2	1	1	0.5	1	no	HHRA, 10E-4 to 10-6
	59	118.1 - OU 1 - Solvent Spill Site		<1	29	3	32	2	1	1	0.5	0.5	no	CAD/CROD amendment pending
	60	139.1 KOH, NaOH condensate tanks spill		<1	n	19	19	1	1	1	0.5	0.5	no	PAHs in surface soil
	61	139.2 Hydrofluoric Acid Tank spills		n	n	19	19	1	1	1	0.5	0.5	no	PAHs in surface soil
	62	111.2 Trench T-5		<1	<1	1	1	1	1	1	-0.5	0.5	no	In PA fence, eleven feet of soil removed during fence construction
	63	153 Oil Burn Pit		<1	<1	n	<1	0	1	1	1	0	no	
	64	164.3 Rad Site #2 800 Area, B87 Pad		n	n	<1	<1	0	1	1	1	0	no	
	65	127 Low level Rad waste leak		n	n	<1	<1	0	1	1	1	0	no	
	66	186 Valve Vault 11, 12 and 13		n	n	<1	<1	0	1	1	1	0	no	
	67	150.4 Rad Site NW of B750		n	n	<1	<1	0	1	1	1	0	no	
	68	159 Rad Site B559		<1	<1	n	<1	0	1	1	1	0	no	
	69	111.3 SE Trenches T-6		<1	<1	<1	<1	0	1	1	1	0	no	
	70	111.5 SE Trenches T-8		<1	<1	<1	<1	0	1	1	1	0	no	
	71	111.6 SE Trenches T-9		<1	<1	<1	<1	0	1	1	1	0	no	
	72	138 Bldg 779 Cooling Tower Blowdown		n	n	bid	bid	0	1	1	1	0	no	
	73	164.2 Rad Site #2, 800 Area, Bldg 886 Spill		<1	<1	<1	<1	0	1	1	1	0	no	
	74	111.7 SE Trenches T-10		n	n	bid	bid	0	1	1	1	0	no	
	75	137 Bldg 712/713 Cooling Tower Blowdown		<1	n	n	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	76	118.2 Solvent Spills North End of Bldg. 707		n	n	<1	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	77	121-PO8 OPWL Pipeline, 135 ft; Bldg. 881		n	n	n	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	78	121-P57 OPWL Pipeline, 112 ft; Bldg. 122		n	n	n	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	79	121-T12 Invalid tank location		n	n	n	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	80	121-T31 Invalid tank location		n	n	n	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	81	121-T33 Invalid tank location		n	n	n	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	82	121-T35 Invalid tank location		n	n	n	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	83	175 SAW B.980 Container Storage Facility		n	n	n	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	84	182 444/453 Drum Storage Area		n	n	<1	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	85	205 Sump #3 Acid Site, SE B460		n	n	<1	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	86	206 Inactive D-386 HW Tank B374		n	n	<1	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	87	207 Inactive B444 Acid Dumpsters		n	n	<1	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	88	208 Inactive 444/447 Waste Storage		n	n	<1	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	89	187 Sulfuric Acid Spill; B443		n	n	<1	0	0	1	1	1	0	no	Evaluate using approved NANFA process
	90	134(N) Lithium Metal Destruction Site		<1	<1	<1	0	0	1	1	1	0	no	Evaluate by NANFA process/site B335 DAD
	91	134(S) Lithium Metal Destruction Site		n	n	<1	0	0	1	1	1	0	no	Evaluate by NANFA process/site B335 DAD
	92	150.8 Loading Dock		n	n	<1	0	0	1	1	1	0	no	Evaluate with NANFA PCB hot Spot only
	93	154 Pallet Burn Site		n	n	<1	0	0	1	1	0.5	0	no	Removed during FA construction, verify only
	94	171 Fire Training		134	n	<1	134	4	1	2	2	16	no	Empirical data indicates free product present
	INV	Building 444 UBC		156	n	<1	156	4	1	2	2	8	no	Known contaminant plume
	INV	Building 707 UBC		142	n	<1	0	1	1	2	2	2	yes	Many known spills
	INV	121 Old Process Waste Lines-Includes:		1013	n	n	1013	7	1	2	2	14	yes	IHS 121 includes the following labeled HSSs
		66 segments (35,000) & 22 tank units-not investigated												Not characterized, probably highly contaminated
		123.2 Valve Vault w. of 707												Not characterized, probably highly contaminated
		142.1 MAAS Area												Not characterized, probably highly contaminated
		149.1 OPWL to SEPS												Not characterized, probably highly contaminated


ER Ranking

Rev. 9/98

Status	Rank	HSN Number and Name	Total Tank Contents	Total Ground Water	Total Subsurface Soil	Total Surface Soil	Total Chemical Score	ALF Score	SW Impact Score Multiplier	Potential for Further Release Multiplier	Professional Judgement Multiplier	Total Priority Score	Exceeds Tier 1 AL	General Comments
INV	121	Old Process Waste Lines (continued)		1013	n	n	1013	7	1	1	2	14	yes	HSN 121 includes the following italicized HSSs
		149.2 OPWL to SEPS												
		215 Abandoned pump in 774												
INV	149	Bldg 774 JBC (146.1, 146.2, 146.3, 146.4, 146.5, 146.6)		n	n	n	0	0	1	1	2	0		Not characterized, probably highly contaminated
INV	150	1 Rad Site N. of 771		n	n	<1	0	0	1	1	1	0		Tanks removed, probably highly contaminated
INV	150	2 Rad Site W. of 771/776		n	n	<1	0	0	1	1	1	0		Paved, old data exists
INV	117	1 (North Site) Scrap Metal Storage		n	n	<1	0	0	1	1	2	0		Suspected source-brown buried material-PUD yard
INV	161	W. of 664		n	n	<1	0	0	1	1	2	0		Waste staging area-lack of data
INV	117	2 Middle Site Chemical Storage		651	n	<1	651	6	1	1	1	6	yes	Source
INV	128	Oil Burn Pit #1		<1	n	<1	0	0	1	1	1	0		Had to Building 335 DMD Project
INV	150	7 Rad Site S. of 776		n	n	<1	0	0	1	1	1	0		Rad Screens only
INV	163	2 Americium Slab		n	n	<1	0	0	1	1	1	0		HP Ge Survey
INV	213	804 Rad. Pondcrete Storage		n	n	<1	0	0	1	1	1	0		Active Storage Unit, not sampled
INV	116	1 Bldg 447, W. Loading Dock		n	n	<1	0	0	1	1	1	0		
INV	116	2 Bldg 444, S. Loading Dock		n	n	<1	0	0	1	1	1	0		
INV	136	1 Cooling Tower Pond W. of 444		n	n	<1	0	0	1	1	1	0		
INV	148	Waste Leaks		n	n	<1	0	0	1	1	1	0		
INV	150	8 Rad Site S. of 779		n	n	<1	0	0	1	1	0.5	0		Spills cleaned up at time
INV	173	Rad Site Bldg 991		n	n	<1	0	0	1	1	0.5	0		Spills cleaned up at time
INV	184	Rad Site 991 Steam		n	n	<1	0	0	1	1	0.5	0		Unconfirmed no location found
INV	162	700 Area		n	n	<1	0	0	1	1	0.5	0		Spills cleaned up at time
NFA	140	Hazardous Waste Disposal Site		n	3	n	3	1	1	1	0.5	0.5		
NFA	164	1 Rad Site #2 - 800 Area		2	n	<1	2	1	1	1	0.5	0.5	no	Evaluated using approved NANFA process
NFA	170	174.1 (174a), 174.2 (174b) PUD Storage Areas		n	n	12	12	1	1	1	0.5	0.5	no	Investigation in FY98 determined no source above Tier 1 present/NFA
NFA	117	3 S Chemical Storage Site		n	n	<1	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA	123	1 Valve Vault #7		n	n	<1	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA	135	Bldg 337 Cooling Tower		n	n	<1	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA	147	2 Bldg 881 Conversion Activity		n	n	<1	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA	151	Fuel Oil Leak		n	n	<1	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA	156	1 Radioactive Site		n	n	<1	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA	172	Central Avenue Waste Spill		n	n	<1	0	0	1	1	1	0	no	No source found
NFA	181	Building 324 Cargo Container Area		n	n	<1	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA	188	Acid Leak Southeast of Bldg. 374		n	n	<1	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA	191	Hydrogen Peroxide Leak		n	n	<1	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA	210	Bldg 980 Cargo Container		n	n	<1	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA	216	2 East Spray Field - OU 2		n	n	<1	0	0	1	1	1	0		PPRG ratio less than 1, 2 downgradient wells
NFA	216	3 East Spray Field - OU 2		n	n	<1	0	0	1	1	1	0		PPRG ratio less than 1, 2 downgradient wells
NFA	193	5 Incinerator		n	n	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6
NFA	193	6 Concrete Wash Pad		n	n	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6
NFA	141	Sludge Dispersal Area		<1	n	<1	0	0	2	1	0.5	0		HHRA, less than 10-6
NFA	142	1 Pond A-1		n	n	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6 w/pond data
NFA	142	10 Pond C-1		n	n	<1	0	0	1	1	0.5	0		HHRA, less than 10-6 includes pond & sediments
NFA	142	11 Pond C-2		n	n	<1	0	0	1	1	0.5	0		HHRA, less than 10-6 includes pond & sediments
NFA	142	12 Walnut and Indiana Pond		<1	n	<1	0	0	1	1	0.5	0		Passed CDPHE screen
NFA	142	2 Pond A-2		n	n	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6 w/pond data
NFA	142	3 Pond A-3		n	n	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6 w/pond data
NFA	142	4 Pond A-4		<1	n	<1	0	0	1	1	0.5	0		Passed CDPHE screen w/pond and sediment data
NFA	142	5 Pond B-1		n	n	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6 w/pond & sediment data
NFA	142	6 Pond B-2		n	n	<1	0	0	1	1	1	0		HHRA, 10E-4 to 10-6 w/pond & sediment data
NFA	142	7 Pond B-3		n	n	<1	0	0	1	1	1	0		HHRA, 10E-4 to 10-6 w/pond & sediment data
NFA	142	8 Pond B-4		n	n	<1	0	0	1	1	1	0		HHRA, 10E-4 to 10-6 w/pond & sediment data

ER Ranking

Status	Rank	HSS Number and Name	Total Tank Contents	Total Ground Water	Total Subsurface Soil	Total Surface Soil	Total Chemical Score	ALF Score	SW Impact Score Multiplier	Potential for Further Release Multiplier	Professional Judgement Multiplier	Total Priority Score	Exceeds Tier I AL	General Comments
NFA		142.9 Pond B-5		<1	<1	<1	0	0	1	1	1	0		Passed CDPHE screen w/ pond and sediment data
NFA		152 Fuel Oil Tank 221 Spill		n	n	n	0	0	1	1	1	0		Evaluated using approved NANFA process
NFA		156.2 Soil Disposal Area		<1	<1	<1	0	0	1	1	1	0		HHRA, less than 10-6
NFA		166.1 Landfill Trench A		<1	<1	<1	0	0	1	1	1	0		Passed CDPHE screen
NFA		166.2 Landfill Trench B		<1	<1	<1	0	0	1	1	0.5	0		Passed CDPHE screen
NFA		166.3 Landfill Trench C		<1	<1	<1	0	0	1	1	0.5	0		Passed CDPHE screen
NFA		167.1 N Landfill Spray Area		<1	<1	<1	0	0	1	1	0.5	0		HHRA, less than 10-6
NFA		167.2 Landfill Pond Spray Area		n	n	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6
NFA		167.3 Landfill South Spray Area		n	n	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6
NFA		169 Hydrogen Peroxide Spill		n	n	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6
NFA		183 Gas Delox Facility		n	n	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6
NFA		189 Nitric Acid Tank		n	n	n	0	0	1	1	0.5	0		Evaluated using approved NANFA process
NFA		203 Inactive Hazardous Waste Storage Area		n	n	n	0	0	1	1	0.5	0		Evaluated using approved NANFA process
NFA		209 Surface Disturbances		n	n	<1	0	0	1	1	0.5	0		Evaluated using approved NANFA process
NFA		216.1 East Spray Field - OU 6		<1	<1	<1	0	0	1	1	0.5	0		Evaluated using approved NANFA process
NFA		F167.3 Former S. Spray Field		<1	<1	<1	0	0	1	1	0.5	0		Evaluated using approved NANFA process
C-97		102 Oil Sludge Pit		<1	<1	<1	0	0	1	1	0.5	0		Passed CDPHE screen
C-97		103 Chemical Burial		<1	<1	<1	<1	<1	2	1	0.5	0		Passed CDPHE screen
C-97		104 Liquid Dumping		<1	<1	<1	<1	<1	2	1	0.5	0		Passed CDPHE screen
C-97		105.1 W Out-of-Service Fuel Tank		<1	<1	<1	10	4	2	1	0.5	4	yes	HHRA, less than 10-6
C-97		105.2 E Out-of-Service Fuel Tank		<1	<1	<1	0	0	2	1	0.5	0		HHRA, less than 10-6
C-97		106 Outfall		<1	<1	<1	0	0	2	1	0.5	0		HHRA, less than 10-6
C-97		107 Hillside Oil Leak		<1	<1	<1	0	0	2	1	0.5	0		HHRA, less than 10-6
C-97		119.2 Solvent Spill Site		<1	<1	<1	0	0	2	1	0.5	0		HHRA, less than 10-6
C-97		130 800 Area Rad Site #1		9	<1	<1	9	1	2	1	0.5	1	no	HHRA, less than 10-6
C-97		145 Sanitary Waste Line Leak		<1	<1	<1	34	2	2	1	0.5	2	yes	HHRA, less than 10-6
C-97		199 Offsite Land Surface		<1	<1	<1	0	0	2	1	0.5	0		HHRA, less than 10-6
C-97		200 Great Western Reservoir		n	<1	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6, plus segment samples
C-97		201 Standley Lake		<1	<1	<1	0	0	1	1	0.5	0		HHRA, 10E-4 to 10-6, plus segment samples
C-97		202 Mower Reservoir		<1	<1	<1	0	0	1	1	0.5	0		Passed CDPHE screen
C-95		168 West Spray Field		<1	<1	<1	190	4	1	1	0.5	2	no	Passed CDPHE screen-CADROD complete
C-95		178 B881 Drum Storage, Rm. 165		n	n	n	0	0	1	1	0.5	0		No source found-CADROD complete
C-95		179 B865 Drum Storage, Rm. 145		n	n	n	0	0	1	1	0.5	0		RCRA Clean Closure CADROD complete
C-95		180 B883 Drum Storage, Rm. 104		n	n	n	0	0	1	1	0.5	0		RCRA Clean Closure CADROD complete
C-95		204 Original Uranium Chip Roadster		n	n	n	0	0	1	1	0.5	0		RCRA Clean Closure CADROD complete
C-95		211 B881 Drum Storage #28-R211		n	n	n	0	0	1	1	0.5	0		No source found-CADROD Complete
C-95		217 B881 Cyanide Treatment - #32		n	n	n	0	0	1	1	0.5	0		No source found-CADROD Complete
C-94		185 Solvent Spill		n	n	n	0	0	1	1	0.5	0		No source found-CADROD Complete
C-94		182 Pipeline		n	n	n	0	0	1	1	0.5	0		No source found-CADROD Complete
C-94		193 Steam Condensate		3	n	n	3	1	1	1	0.5	0.5	no	Evaluated using approved NANFA process
C-94		194 Solvent Spill		n	n	n	0	0	1	1	0.5	0		No source found-CADROD Complete
C-94		185 Nickel Carbonyl Disposal		n	n	n	0	0	1	1	0.5	0		No source found-CADROD Complete
C-96		Closure complete												
IAC-96		Interim Action Complete												
NFA		Evaluated and recommended for NANFA status												
INV		Needs further investigation												
LOW		Low priority												



Document

Separation

Sheet

RFCA REGULATORY MILESTONES

FY99

M1	Either a) ship cumulative amount of 78% of 10/01/96 pond/salt inventory offsite and evacuate all waste from Tent 9 by 9/30/99, or b) the additional onsite storage for pond/salt is operational by 9/30/99.
M2	Ship 670 m ³ of TRU/TRM to WIPP by 9/30/99, assuming a January 1999 opening.
M3	Ship 1,750 cubic meters of low level waste by 9/30/99.
M4	Complete installation and operate remedial action described in decision document for Solar Pond plume (N. Walnut Creek) by 9/30/99.
M5	Complete installation and operate remedial action described in decision document for East Trenches/903 Pad/Ryan 's Pit Mound plume (S. Walnut Creek) by 9/30/99.
M7	Develop a comprehensive characterization/remediation strategy for the Industrial Area soils and ground water by 9/30/99.
M8	Complete off-site shipment by 9/30/99 for treatment and/or disposal of all T-1 waste streams not returned to T-1, and for which treatment or disposal locations are available and controlling documents are in place by 4/30/99.
M9	Complete information management system for integrated site-wide monitoring and environmental database by 9/30/99.
M10	Either a) construct and operate new facility for storage of TRU/TRM by 9/30/99, or b) by 9/30/99 demonstrate adequate storage available for TRU/TRM through 9/30/00.
M11	Complete characterization of the 903 Pad as defined in the approved Sampling Analysis Plan by 9/30/99 (with the exception of the remaining radiologic boreholes, which will be completed by 12/31/99).

FY00

M1	Ship 100% of 10/1/96 pondcrete/saltcrete inventory off-site by 5/30/00 and evacuate all wastes from Tents 10 and 11..
M2	Complete demolition to slab of Building 779 by 9/30/00.
M3	Complete demolition to slab of Building 886 by 9/30/00.
M4	Complete remediation described in decision document for Bowman's Pond.

FY00 (cont.)

M5	Ship a minimum of 1700 cubic meters of Low Level Waste between 9/30/99 and 9/30/00.
M6	Ship 1340 cubic meters of TRU/TRM to WIPP from 10/1/99 to 9/30/00.

Outyear Milestones

M1	Initiate 903 Pad remediation by 6/1/01
M2	Complete off-site shipments of TRU/TRM by 2006..
M3	Complete D&D of Building 707 by 2005.
M4	Complete remediation of 903 Pad and off-site disposal of remediation wastes by 9/30/03.



Document

Separation

Sheet

RFCA Documents Index

1. Quality Assurance Criteria Document, Rev. 1, Kaiser-Hill Company L.L.C., effective February 2, 1996 (Or most current version).
2. Historical Release Report for the Rocky Flats Plant, Volumes I and II, U.S. Department of Energy, June 1992.
3. Existing ER Standard Operating Procedures.
4. Rocky Flats Site-wide Integrated Public Involvement Plan, U.S. Department of Energy, March 1998.
5. Treatability Study Workplans listed in the Administrative Record.
6. Health and Safety Practices, EG&G Rocky Flats, Inc., (Adopted by Kaiser-Hill Company, L.L.C. in July 1995) September 30, 1995 (Or most current version).
7. Plan for Prevention of Contaminant Dispersion, U.S. Department of Energy, February 1992.
8. Background Geochemical Characterization Report Rocky Flats Plant, U.S. Department of Energy, September 30, 1993.
9. Final Treatability Studies Plan, Volumes I and II, U.S. Department of Energy, August 1991.
10. Final resolutions of previous disputes that are relevant to implementation of RFCA. The Administrative Record shall be reviewed for such resolutions, and this list will be updated accordingly.
11. Department of Energy, Rocky Flats Environmental Technology Site, Integrated Monitoring Plan FY98/FY99, October 1998.
12. Department of Energy, Decommissioning Program Plan, Rocky Flats Environmental Technology Site, Golden, Colorado, October 8, 1998. Approved by CDPHE on November 4, 1998. Approved by EPA on November 12, 1998.
13. Department of Energy, Modification to the Decommissioning Program Plan, Rocky Flats Environmental Technology Site, December 22, 1998.

PAMs

1. Department of Energy, Proposed Action Memorandum Hotspot Removal Rocky Flats Plant Operable Unit 1, Rocky Flats Plant, Golden, Colorado, September 1994.
2. Department of Energy, Final Proposed Action Memorandum Remediation of Polychlorinated Biphenyls, Rocky Flats Environmental Technology Site, Golden, Colorado, May 1995.

3. Department of Energy, Modified Proposed Action Memorandum Passive Seep Collection and Treatment Operable Unit 7, Rocky Flats Environmental Technology Site, Golden, Colorado, July 1995.
4. Department of Energy, Modified Proposed Action Memorandum Passive Seep Collection and Treatment Operable Unit 7, minor modification, July 1998.
5. Department of Energy, Final Proposed Action Memorandum for the Remediation of Individual Hazardous Substance Site 109, Ryan's Pit, Rocky Flats Environmental Technology Site, Golden, Colorado, August 24, 1995.
6. Department of Energy, Final Proposed Action Memorandum Remediation and Draft Modification of Colorado Hazardous Waste Corrective Action Section of the Operating Permit for Rocky Flats Environmental Technology Site, Golden, Colorado, October 1995.
7. Department of Energy, Draft Proposed Action Memorandum Remediation for the Contaminant Stabilization of Underground Storage Tanks, Rocky Flats Environmental Technology Site, Golden, Colorado, February 14, 1996.
8. Department of Energy, Proposed Action Memorandum for the Source Removal at Trenches T-3 and T-4 IHSSs 110 and 111.1, Rocky Flats Environmental Technology Site, Golden, Colorado, August 24, 1995.
9. Department of Energy, Final Proposed Action Memorandum for the Source Removal at the Mound Site, IHSS 113, Revision 0, Rocky Flats Environmental Technology Site, Golden, Colorado, February 3, 1997. Approved by EPA in February 1997.
10. Department of Energy, Final Proposed Action Memorandum for the Source Removal at Trench 1, IHSS 108, Rocky Flats Environmental Technology Site, Golden, Colorado, July 1997. Approved by EPA on August 27, 1997.
11. Department of Energy, Final Proposed Action Memorandum for the Source Removal at Trench 1, IHSS 108, modification, February 1998. EPA approved the modification in March 1998.
12. Department of Energy, Building 123, Proposed Action Memorandum, Rocky Flats Environmental Technology Site, Golden, Colorado, August 1997. Approved by CDPHE on August 25, 1997.
13. Department of Energy, Building 123 Proposed Action Memorandum, minor modification, May 21, 1998.
14. Department of Energy, Building 980 Cluster, Proposed Action Memorandum, Revision 0, Rocky Flats Environmental Technology Site, Golden, Colorado, August 1997. Approved by CDPHE on August 25, 1997.
15. Department of Energy, Final Proposed Action Memorandum for the East Trenches Plume, Rocky Flats Environmental Technology Site, Golden, Colorado, February 4, 1999. Approved by EPA in February 1999.

IM/IRAs and Decommissioning Operation Plans

1. Department of Energy, Final Interim Measures/Interim Remedial Action Decision Document for Rocky Flats Industrial Area, Rocky Flats Environmental Technology Site, Golden, Colorado, November 1994.
2. Department of Energy, Operable Unit 4 Solar Evaporation Ponds Interim Measures/Interim Remedial Action Environmental Assessment Decision Document, Rocky Flats Environmental Technology Site, Golden, Colorado, April 9, 1992.
3. Department of Energy, Interim Measures/Interim Remedial Action Plan and Decision Document, 881 Hillside Area, Operable Unit No. 1, Rocky Flats Plant, Golden, Colorado, January 1990.
4. Department of Energy, Final Surface Water Interim Measures/Interim Remedial Action Plan/Environmental Assessment and Decision Document South Walnut Creek Basin, Rocky Flats Plant, Golden, Colorado, October 1994.

NOTE: The last two IM/IRA references (January 1990 IM/IRA and the October 1994 IM/IRA) were administratively combined in 1995.

5. Department of Energy, Modification to the Final Surface Water Interim Remedial Action Plan Environmental Assessment and Decision Document South Walnut Creek Basin dated October 1994. Approved by EPA on July 11, 1997.
6. Department of Energy, Modification to the Interim Measures/Interim Remedial Action Plan and Decision Document, 881 Hillside Area Operable Unit No. 1, dated January 1990. Conditionally Approved by EPA on August 27, 1997.
7. Department of Energy, Final Mound Site Plume Decision Document, Major Modification to the Final Surface Water Interim Measures/Interim Remedial Action Plan/ Environmental Assessment and Decision Document for South Walnut Creek March 1991, Revised October 1994, Rocky Flats Environmental Technology Site, Golden, Colorado, September 30, 1997. Approved by EPA in September 1997.
8. Department of Energy, Termination of the Final Surface Water Interim Remedial Action Plan Environmental Assessment and Decision Document South Walnut Creek Basin dated October 1994, July 28, 1998.
9. Department of Energy, Interim Measure/Interim Remedial Action Decision Document, National Conversion Pilot Project, Stage II, Rocky Flats Field Office, Golden, Colorado, March 30, 1995.

NOTE: Although this IM/IRA is regulated under RFCA, the IM/IRA provides that the activities conducted under the IM/IRA shall not become regulatory milestones. Further, the National Conversion Pilot Project work is funded in accordance with a Cooperative Assistance Agreement, and not through normal RFETS budget planning. The work being done under this IM/IRA will cease upon expiration of the funds provided under the Cooperative Assistance Agreement for Stage II. The IM/IRA work is not included in the Integrated Sitewide Baseline.

10. Corrective Action Management Unit Interim Measure/Interim Remedial Action Decision Document and Application Support Document for Containerized Storage at the Rocky Flats Environmental Technology Site, Golden, Colorado, Final, August 1997. Approved by CDPHE on August 28, 1997.

11. Corrective Action Management Unit Interim Measure/Interim Remedial Action Decision Document and Application Support Document for Bulk Storage at the Rocky Flats Environmental Technology Site, Golden, Colorado, Final, August 1997. Approved by CDPHE on August 28, 1997.
12. Department of Energy, Decommissioning Operations Plan for the 779 Cluster Interim Measure/Interim Remedial Action, Rocky Flats Environmental Technology Site, Golden, Colorado, February 1998. Approved by CDPHE on February 6, 1998.
13. Department of Energy, Decommissioning Operations Plan, for the 779 Cluster Interim Measure/Interim Remedial Action, modification, June 2, 1998. *(At the time the modification was requested, CDPHE verbally agreed with the modification; written approval is being sought to complete the record.)*
14. Department of Energy, Decommissioning Operations Plan for the Building 779 Cluster, modification, October 12, 1998. The modification included the demolition plan for Building 729. The modification was approved by CDPHE on November 13, 1998.
15. Department of Energy, Decommissioning Operations Plan for the Building 779 Cluster, modification, February 16, 1999. *(This modification had not been approved by CDPHE as of February 26, 1999.)*
16. Department of Energy, Building 886 Cluster Closure Project Interim Measure/Interim Remedial Action, Rocky Flats Environmental Technology Site, Golden, Colorado, July 30, 1998. Approved by CDPHE on August 3, 1998.
17. Department of Energy, Building 771/774 Closure Project Decommissioning Operations Plan, Rocky Flats Environmental Technology Site, Golden, Colorado, December 1998. Approved by CDPHE on January 11, 1999.

CAD/RODs

1. Department of Energy, Corrective Action Decision/Record of Decision, Operable Unit 11: West Spray Field, Rocky Flats Environmental Technology Site, Golden, Colorado, September 1995, Approved October 1995.
2. Department of Energy, Corrective Action Decision/Record of Decision, Operable Unit 15: Inside Building Closures, Rocky Flats Environmental Technology Site, Golden, Colorado, September 1995, Approved October 1995.
3. Department of Energy, Corrective Action Decision/Record of Decision, Operable Unit 16: Low Priorities Sites, Rocky Flats Environmental Technology Site, Golden, Colorado, August 1994, Approved October 1994.
4. Department of Energy, Corrective Action Decision/Record of Decision, Operable Unit 1, Rocky Flats Environmental Technology Site, Golden, Colorado, March 1997. Approved March 1997.
5. Department of Energy, Corrective Action Decision/Record of Decision, Operable Unit 3, Rocky Flats Environmental Technology Site, Golden, Colorado, April 1997. Approved June 1997.



Document

Separation

Sheet

**FINAL RFCA
APPENDIX 4
UPDATE PAGES
FEBRUARY 26, 1999**

**ROCKY FLATS CLOSURE PROJECT
COMPLETION METRICS BASELINE**

AND

**ROCKY FLATS CLOSURE PROJECT
CRITICAL CLOSURE PATH CHART**

Rocky Flats Closure Project Completion Metrics Baseline

Key Closure Activities	FY07	FY08 Plan	FY08 Actual	FY08 Mortgage	FY09	FY00	FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08	FY09	FY10	TOTAL
SNM Shipments																	
Plat (percent of inventory)	0	100%	82%	35%	0%	0	0	0	0	0	0	0	0	0	0	0	100
4U (percent of inventory)	0	14%	24%	8%	78%	0	0	0	0	0	0	0	0	0	0	0	92%
Composite Plats (percent of inventory)	0	0	0	0	0	45%	45%	10%	0	0	0	0	0	0	0	0	100%
Ship Pl. Metals and Oxides (t of shipments)	0	0	0	0	0	700	1,100	500	0	0	0	0	0	0	0	0	2,300
Ship Pl. Metals & Oxides in 2013 Qtr. (Continued)	0	0	0	0	0	750	1,000	150	0	0	0	0	0	0	0	0	1,900
Drain (37) Areas	0	2	2	0	10	0	0	0	0	0	0	0	0	0	0	0	12
Drain & Remove 8771 Liquid Systems	0	4	2	2	12	9	12	0	0	0	0	0	0	0	0	0	37
Plat (kg bulk)																	
Sat Category																	
Disposition Sat. Residues	0	2,500	868	2,812	7,075	6,525	0	0	0	0	0	0	0	0	0	0	17,400
Ash Category																	
Residue SSAC	0	2,100	799	1,901	600	0	0	0	0	0	0	0	0	0	0	0	3,300
Ship SSAC to SRS	0	600	0	800	1,300	2,000	0	0	0	0	0	0	0	0	0	0	3,900
Disposition Ash/Oxide Res	0	1,000	0	1,000	7,950	9,800	5,400	0	0	0	0	0	0	0	0	0	24,150
Contributed Category																	
Disposition Wet Combustibles	0	9,200	0	3,200	6,500	5,000	5,000	3,700	0	0	0	0	0	0	0	0	23,400
Ship Residue to SRS	0	0	0	0	0	317	0	0	0	0	0	0	0	0	0	0	317
Residue Category																	
Dry Residue	0	6,800	3,217	9,563	8,700	11,400	9,200	1,600	0	0	0	0	0	0	0	0	37,700
Ship Low-Level Waste for disposal (m³)	2,584	4,126	6,527	2,401	2,866	6,575	5,000	8,000	2,706	1,427	1,887	165	8,000	4,555	2,710	0	50,601
Ship Low-Level Waste for disposal (m³)	1,286	2,945	2,827	318	2,300	2,050	10,000	20,000	20,000	20,000	18,731	11,849	14,182	5,742	2,005	0	130,892
Ship TRU Waste for disposal (m³)	0	128	0	128	1,000	2,000	2,000	2,000	2,000	2,000	2,000	1,321	281	14	11	0	14,733
Ship Residue Waste Disposal/Shipping (m³)	347	87	297	210	88	186	84	77	399	137	271	358	121	71	317	0	2,544
Ship Sanitary Waste for disposal (m³)	9,873	9,461	18,244	8,783	19,800	16,400	26,200	18,800	31,600	30,100	25,900	38,400	37,600	2,500	19,900	0	288,634
Disposition Waste Chemicals (Containers)																	
Facility Groups Completed (Consent Order requirement)	2	7	10	3	9	0	0	0	0	0	0	0	0	0	0	0	18
Waste Chemical Program (Containers)	23,850	25,492	21,942	0	4,000	0	0	0	0	0	0	0	0	0	0	0	53,342
Life Cycle Program (Containers)	0	5,000	4,891	0	5,000	5,000	5,000	5,000	5,000	5,000	5,000	5,000	5,000	5,000	1,000	500	56,500
Consent Building & Facilities (L&D/100)	19	6	12	6	9	33	20	16	14	26	107	55	143	191	75	0	718
Major Buildings																	
Remediate Environmental Sites (t)	53,026	23,336	26,176	2,840	8,462	91,051	198,461	108,868	249,114	208,624	397,204	655,107	669,438	588,955	224,348	0	3,495,896
Disposition of Property (t)	30,000	30,000	33,000	3,000	90,000	79,850	85,247	78,130	36,000	72,120	78,130	30,050	25,900	0	0	0	611,487
Disposition Classified Matter (t)	2,850,400	92,000	148,105	56,105	13,300	12,500	11,700	10,900	9,900	8,300	7,500	6,700	0	0	0	0	3,923,200

Note 1: A negative FY09 mortgage means more work in a specific area was accomplished versus plan. A positive mortgage indicates less work was accomplished versus plan.

Note 2: In some cases actual quantities requiring disposition were less than planned, meaning all required work was completed and there was no carryover mortgage.

Updated: 12/12/08

Best Available Copy

Rocky Flats Critical Closure Path Chart
Closure Project Baseline[illegible]

Best Available Copy



Document

Separation

Sheet

RFCA Target Activities

FY99

- T1 Thermally stabilize 90% of the plutonium oxide generated during the year by 9/30/99.
- T2 Complete the off-site shipment of the pits by 9/30/99.
- T3 Drain 6 systems in Building 771 by 9/30/99.
- T5 Remove solid Cat I and II SNM (not holdup and composites) from Building 776/777 by 9/30/99.

FY00

- T1 Complete eU shipments.
- T2 Complete shipments of SS&C.
- T3 Complete SNM holdup removal in Building 771.
- T4 Close the Material Access Area in Building 771.
- T5 Drain mixed residue tanks to RCRA stable and remove Raschig rings in B776/777.

FY01

- T1 Complete holdup removal of areas above Safeguard Termination Limits (attractiveness Level D) in B776/777. (Does not include ducts or ventilation.)
- T2 Close the Material Access Area in B776/777.
- T3 Complete off-site shipment of fluorides.

FY02

- T1 Repackage Pu inorganic oxide and wet combustibles residues.
- T2 Complete salt stabilization.
- T3 Start off-site shipment of metal and oxide.