



Department of Energy

ROCKY FLATS OFFICE
P.O. BOX 928
GOLDEN, COLORADO 80402-0928

May 13 3 42 PM '94

MAY 11 1994

ROCKY FLATS OFFICE
CORRESPONDENCE
94-DOE-05365

01930 R F 94

DUE
DATE

ACTION
DIST. LTR ENC

BERMAN, H.S.		
CARNIVAL, G.J.		
COPP, R.D.		
CORDOVA, R.C.		
DAVIS, J.G.		
FERRERA, D.W.		
FRANZ, W.A.		
HANNI, B.J.		
HEALY, T.J.		
HEDAHL, T.G.		
HILBIG, J.G.		
HUTCHINS, N.M.		
KELL, R.E.		
KIRBY, W.A.		
KUESTER, A.W.		
MAHAFFEY, J.W.		
MANN, H.P.		
MARX, G.E.		
McKENNA, F.G.		
MORGAN, R.V.		
PIZZUTO, V.M.		
POTTER, G.L.		
SANDLIN, N.B.		
SATTERWHITE, D.G.		
SCHUBERT, A.L.		
SETLOCK, G.H.		
STIGER, S.G.	X	
SULLIVAN, M.T.		
SWANSON, E.R.		
WILKINSON, R.B.		
WILSON, J.M.		

Keith S X
Ledford A X
London K X

Mr. Gary Baughman
Hazardous Waste Facilities Unit Leader
Colorado Department of Health
4300 Cherry Creek Drive South
Denver, Colorado 80222-1530

Dear Mr. Baughman:

This letter notifies the Colorado Department of Health (CDH) of a potential extension to the Interagency Agreement milestones for Operable Unit No. 4 (OU 4) listed on the enclosure. We do not wish to request a specific extension at this point, but we do wish to preserve our rights to request an extension based on a potential change in scope of work.

As you are aware, the Department of Energy and EG&G have been attempting to meet with CDH and the Environmental Protection Agency (EPA) to present our position on the remediation waste issue and our intention to dispose treated sludge under the cap. As a result of continuing schedule conflicts, this meeting will be postponed to May 19, 1994. Unfortunately, this delay does not allow for input to our plan from CDH and EPA prior to the two week notification date for IAG milestone extensions. This date will occur on May 13, 1994.

Specific schedule impacts resulting from the two issues will be discussed during our joint meeting on May 19. However, no impact to the construction start date is expected. Also, no impacts will be realized to the Phase II RCRA Facility Investigation/Remedial Investigation Work Plan commitments since this component has been separated from the Phase I Decision Document. Any milestone extension which would result from scope changes discussed at our meeting on May 19, 1994, will be formally submitted within one week of the meeting.

If there are any questions, please do not hesitate to contact me at 966-4538 or Frazer Lockhart at 966-7846.

Sincerely,

Jessie Roberson
Jessie Roberson
Acting Assistant Manager for
Environmental Restoration

Attachment

CORRES CONTROL x x
ADMN RECORD/080 X
PATS/T130G

Reviewed for Addressee
Corres. Control RFP

5/13/94 Cma
DATE BY

Ref Ltr. #

DOE ORDER # 5400.3

ADMIN RECORD

G. Baughman
94-DOE-05365

2

cc:

H. Belencan, EM-453
F. Lockhart, ER, RFFO
S. Surovchak, PME, RFFO
S. Howard, WPD, RFFO
P. Witherill, ER, RFFO
H. Ainscough, CDH
M. Hestmark, EPA
A. Duran, EPA
S. Keith, EG&G
A. Ledford, EG&G
K. London, EG&G

2

IAG MILESTONES AFFECTED BY SCHEDULE EXTENSION

	Proposed*	Current
Draft Proposed Phase I DD	TBD	5/27/94
Proposed Phase I DD	TBD	8/06/94
IM/IRA Responsiveness Summary	TBD	12/14/94
Final Phase I DD and Responsiveness Summary	TBD	2/25/94

*Extension would be based on change in scope to be discussed at meeting currently scheduled for 5/19/94