



Department of Energy

ROCKY FLATS OFFICE
P.O. BOX 928
GOLDEN, COLORADO 80402-0928

FEB 11 1991

Mr. Gary Baughman, Unit Manager
Hazardous Waste Facilities
Colorado Department of Health
4210 East 11th Avenue
Denver, Colorado 80220

1045-DOE-91

Mr. Martin Hestmark, Project Manager
U.S. Environmental Protection Agency, Region VIII
ATTN: Rocky Flats Project Manager, 8HWM-RI
999 18th Street, Suite 500, 8 WM-C
Denver, Colorado 80220-2405

Gentlemen:

This correspondence is to request an extension for deliverables under the Interagency Agreement (IAG), Part 42, Extensions. This request is based entirely on contracting delays from November 23, 1990 to January 23, 1991. During this period all work under Basic Ordering Agreements (BOAs) was stopped until problems with the procurement files could be corrected. Also, all sole-source and cost-plus procurements (such as for OU2 equipment) required extensive justification and review. Two earlier requests for extension dated December 21, 1990 and January 25, 1991 were similarly based on the procurement delays. This request is intended to identify all remaining impacts to our schedules which have resulted from the earlier two-month contracting problem.

<u>Document Title</u>	<u>Original Date</u>	<u>Requested Date</u>	<u>Other Impacts</u>
OU2 Treatability Test Sys. Inst.	3/08/91	4/12/91	Late start for field testing.
OU2 Begin Treatability Testing	3/11/91	4/15/91	Some Spring run-off may be missed in the test program.
OU3 Draft Ph I RFI/RI Work Plan	5/16/91	7/10/91	Same delay to Final Work Plan and start of field work. No delay to RFI/RI Report.

Despite the sitewide contracting problems, some milestone dates have been maintained according to IAG schedules, as listed below:


Mr. Baughman
Mr. Hestmark
Page 2

OU2 Draft Responsiveness Summary and Final IM/TRAP	12/13/90
Revised Background Study Report	12/21/90
Final Community Relations Plan	01/22/91
OU2 Draft Phase II RFI/RI Work Plan (Bedrock)	02/05/91
OU1 RFI/RI Implementation Document	02/22/91
OU3 Final Past Remedy Report	04/02/91
OU5 Draft Phase I RFI/RI Work Plan	04/05/91
OU6 Draft Phase I RFI/RI Work Plan	04/19/91

You should be advised that the Environmental Restoration program at Rocky Flats is also being severely impacted by the increased security requirements due to the Persian Gulf conflict. These impacts will be further defined in the next week and schedule impacts provided. The greatest potential impact is for construction and installation work by uncleared contractors on OU1 and OU2.

Please contact me or Frazer Lockhart of my staff at 966-7846 if you have further questions on this request.

Sincerely,


David P. Simonson
Assistant Manager for
Environmental Management

cc
Barbara Berry, CDH