

RF 8353

EG&G ROCKY FLATS

DIST	
MIN A	
AN HS	
ZKE, JC	
NGAME, AH	
RD	
CHER DW	
JG	
ED, JE	X
RA, DW	
CIS, GE	X
WIN, R	
I, BJ	
AN, LK	
Y, TJ	
R, EH	
J, P	
H, JM	X
WA	
TER, AW	
D	
M	X
STIC, JR	
GE	
RENS, BE	
AN, RV	X
R, GL	X
TO, VM	
J, BE	
IN, NR	
ER, LB	
ISON, ER	
JS	
NSON, RB	X
XN, JM	
GER	
JO	
OFF, FH	
des, JL	X
son, FA	X
SM, JT	X
PS	X
LD	X
WA	X
S CONTROL	

EG&G ROCKY FLATS INC
ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402-0464 (303) 966 7000

November 22 1991

91 RF 8353



Robert M Nelson Jr
Manager
DOE RFO

Attn F R Lockhart

EXTENSION OF MILESTONE FOR OPERABLE UNIT NO 5 (OU 5) WOMAN CREEK PRIORITY DRAINAGE AT ROCKY FLATS PLANT JMK 0885 91

EG&G Rocky Flats requests that the Department of Energy/Rocky Flats Office (DOE/RFO) contact the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH) to establish new milestone dates for the OU 5 Woman Creek Priority Drainage RCRA Facility Investigation/Remedial Investigation (RFI/RI) Work Plan The Interagency Agreement (IAG) Table 6 identifies the following milestones for the OU 5 RFI/RI

- Submit Final Phase I RFI/RI Work Plan August 30 1991
- Receive Comments from EPA/CDH on the Final Phase I RFI/RI Work Plan October 1 1991
- Revised Submittal Date for Final Phase I RFI/RI Work Plan December 1 1991

EG&G Rocky Flats is requesting DOE/RFO to renegotiate December 1 1991 the revised submittal date for the Final Phase I RFI/RI Work Plan to December 9 1991 as a new submittal date The delay in meeting the present milestone date was due to the appointments of new project managers for DOE/RFO and EPA and due to procurement delay

In addition if DOE/RFO intends to include the area of Smart Creek/Ditch then EG&G Rocky Flats would request DOE/RFO to renegotiate the December 1 1991 date to January 17 1991 as a new submittal date rather than December 9 1991 due to the increase in Scope of Work If this extra work is to be added EG&G Rocky Flats will require additional time and funding

CLASSIFICATION

NOT	X
CLASSIFIED	X
IDENTIAL	
ET	

CLASSIFIED
NATURE

Vertical Approval
X
L
S
T

PROVALS
SEE
TYPYST INITIALS
L

AD ORD

Robert M Nelson Jr
November 22 1991
91 RF 8353
Page 2

For further information please contact P S Bunge (at extension 7121) or J T Ottensman
(at extension 3198) both of the Remediation Programs Division



for J M Kersh Associate General Manager
Environmental and Waste Management
EG&G Rocky Flats Inc

JTO plf

Orig and 4 cc R M Nelson Jr

cc

R J Schassburger DOE RFO
J L Pepe