

49652

CORRES CONTROL
OUTGOING LTR NO



DOE ORDER# 4700.1
15 RF 01239

EG&G ROCKY FLATS, INC
ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402 0464 (303) 966 7000

DIST	LTR	ENC
AMARAL M E		
BURLINGAME A H		
BUSBY W S		
BRANCH D B		
CARNIVAL G J		
DAVIS J G		
FERRERA D W		
FRAY R E		
GEIS J A		
GLOVER W S		
GOLAN P M		
HANNI B J		
HARMAN L K		
HEALY T J		
HEDAHL T		
HILBIG J G		
HUTCHINS N M		
JACKSON D T		
KELL R E		
KUESTER A W		
MARX G E		
McDONALD M M		
McKENNA F G		
MONTROSE J K		
MORGAN R V		
POTTER G L		
PIZZUTO V M		
RISING T L		
SANDLIN N B		
SCHWARTZ J K		
SETLOCK G H		
STEWART D L		
STIGER S G		
TOBIN P M		
VOORHEIS G M		
WILSON J M		

Car A. BICHER ✓
E. S. MAST ✓
M. R. WOOD ✓

CORRES CONTROL	X	X
ADMN RECORD/080	✓	✓
TRAFFIC		
PATS/T130G		

CLASSIFICATION	
UCNI	
UNCLASSIFIED	
CONFIDENTIAL	
SECRET	

AUTHORIZED CLASSIFIER
DOE SIGNATURE IDENTIFICATION
RE:
DATE:
CLASSIFICATION OFFICE

IN REPLY TO RFP CC NO

ACTION ITEM STATUS *N/A*
 PARTIAL/OPEN
 CLOSED
LTR APPROVALS

ORIG & TYPIST INITIALS
cab/cb

January 31, 1995

95-RF-01239

Kurt Muenchow
Environmental Restoration Division
DOE, RFFO

OPERABLE UNIT 5, WOMAN CREEK PRIORITY DRAINAGE EXPOSURE SCENARIOS TECHNICAL MEMORANDUM #12 - CAB-010-95

Action None required

This letter documents the delays in the schedule for completing the Exposure Scenarios Technical Memorandum (TM) due to the delays in receiving comments from the regulatory agencies on the revised-draft TM

The Exposure Scenarios TM was delivered to the office of the U S Environmental Protection Agency (EPA) and the office of the Colorado Department of Public Health and Environment (CDPHE) on January 10, 1995, with a request for review comments by January 23, 1995

The external milestone identified in the Work Package 12207 for this activity was January 20, 1995 This milestone was missed primarily due to the assumption listed in the work package that this TM would not have to be revised

This activity is on the critical path for completing the Interagency Agreement (IAG) milestones for the RFI/RI Report, and, to date, revising the TM and review delays have impacted the deadline by 20 working days

If I can provide any additional information, please call me at 966-9100

Carol A Bicher
Operable Unit No 5 Closure
Environmental Restoration Program Division

CAB cb

Orig and 1 cc - K Muenchow

ADMIN RECCRD

A-0005-000683