

0407 LRF 94

DUE
DATE

governor, Governor
John A. Nolan, MD, MPH, Executive Director
dedicated to protecting and improving the health and environment of the people of Colorado

Oct 31 11 00 AM '94



ACTION

HAZARDOUS MATERIALS AND WASTE MANAGEMENT DIVISION

Cherry Creek Dr S 222 S 6th Street, Room 232
Denver, Colorado 80222-1530 Grand Junction, Colorado 81501-2768
• (303) 692 3300 Phone (303) 248 7164
• (303) 759 5355 Fax (303) 248-7198

EG&G
ROCKY FLATS PLANT
CORRESPONDENCE CONTROL
Colorado Department
of Public Health
and Environment

DIST	LTR	ENC
BURLINGAME, A H		
BUSBY, W S		
CARNIVAL, G J		
CORDOVA, R C		
DAVIS, J G		
FERRERA, D W		
FRAY, R E		
GEIS, J A		
GLOVER, W S		
GOLAN, P M		
HANNI, B J		
HEALY, T J		
HEDAHL, T G		
HILBIG, J G		
HUTCHINS, N M		
JACKSON, D T		
KELL, R E		
KUESTER, A W		
MARX, G E		
McDONALD, M M		
McKENNA, F G		
MORGAN, R V		
PIZZUTO, V M		
POTTER, G L		
SANDLIN, N B		
SATTERWHITE, D G		
SCHUBERT, A L		
SCHWARTZ, J K		
SETLOCK, G H		
STIGER, S G		
TOBIN, P M		
VOORHEIS, G M		
WILSON, J M		
PETERSON-WRIGHT, L X		
HOLLOWELL, L	X	

October 21, 1994

Steve Slaten
IAG Project Coordinator-ER
Department of Energy
Rocky Flats Office
P O Box 928
Golden CO 80402-0928



000045847

40107

RE Operable Unit No 7 Process Improvement Proposal

Dear Mr Slaten

The Colorado Department of Public Health and Environment, Hazardous Materials and Waste Management Division (the Division) and the Environmental Protection Agency (EPA) have reviewed the Process Improvement Proposal for OU 7. The Division, acting as lead agency for OU 7, makes the following comments and decisions, with EPA's concurrence

- 1 The issue of transferring IHHSs from OU 6 to OU 7 is deferred until associated impacts can be fully evaluated
- 2 The Division agrees to delete the following IAG Table 6 Milestones

- Submit Draft Phase I RFI/RI Report
- Submit Final Phase I RFI/RI Report
- Submit Draft Phase II RFI/RI Work Plan
- Submit Final Phase II RFI/RI Work Plan
- Submit Draft Phase II RFI/RI Report
- Submit Final Phase II RFI/RI Report
- Submit Draft Phase II CMS/FS Report
- Submit Final Phase II CMS/FS Report
- Submit Draft Phase I IM/IRA Implementation Document
- Submit IM Design Work Plan

The remaining milestones proposed for deletion are contingent on the results of the IM/IRA. Their elimination is therefore deferred until completion of the IM/IRA.

CORRES. CONTROL	X	X
ADMN RECORD/080	X	2
PATS/T130G		

Reviewed for Addressee
Corres Control RFP

11-1-94
DATE BY

Ref Ltr #

DOE ORDER # 5400.1

ADMIN RECORD



A-OU07-000217

As clarification, the scope of the IM/IRA Decision Document should include

- 1 selection of landfill closure alternatives,
- 2 selection of groundwater collection and treatment alternatives,
- 3 conceptual design of proposed alternatives,
- 4 post-closure care monitoring plan,
- 5 wetlands mitigation

3 The Division approves the following revised Milestone dates

Submit Draft Phase I IM/IRA DD	August 31, 1995
Submit Draft Final Phase I IM/IRA DD	January 5, 1996
Submit IM/IRA Responsiveness Summary	April 1, 1996
Submit Final Phase I IM/IRA DD	June 18, 1996
Submit Final IM Title II Design	September 27, 1996
Begin Phase I IM/IRA Construction	June 10, 1997
Submit Draft Phase II CAD/ROD	September 10, 1997
Submit Final Phase II CAD/ROD	March 25, 1998

4 The Division approves the proposed new milestones

Submit Draft Revised Phase I Work Plan TM	May 23, 1994
Submit Final Revised Phase I Work Plan TM	September 8, 1994
Submit Draft IM Title II Design	May 30, 1996

If you have any questions regarding these matters, please contact Carl Spreng at 692-3358

Sincerely,



Joe Scheffelin, Unit Leader
Rocky Flats IAG Unit
Hazardous Waste Control Program

cc Kurt Muenchow, DOE
~~Laure Peterson-Wright~~, EG&G
Martin Hestmark, EPA
Arturo Duran, EPA
Laura Perault, AGO
Steve Tarlton, RFPU