CORRES CONTROL
INCOMING TR NO

02195 RF 94

DUE DATE 6-8-94

ACTION Stiger

DIST.	TR	SNC
BERMAN, H.S		
CARNIVAL, G.J.		
COPP, R.D.		
CORDOVA, R.C.		
DAVIS, J.G		
FERRERA, D.W.		
FRANZ, W.A.		
HANNI, B.J.		
HEALY, T.J		
HEDAHL, T.G.		
HILBIG, J.G		
HUTCHINS, N.M		
KELL, R.E.		
KIRBY, W.A.		
KUESTER, A.W		
MAHAFFEY, J.W		
MANN, H.P	X	
MARX, G.E.		
McKENNA, F.G		
MORGAN, R.V		
PIZZUTO, V.M.		
POTTER, G.L.		
SANDLIN, N.B.		
SATTERWHITE, D.G		
SCHUBERT, A.L.		
SETLOCK, G.H		
STIGER, S.G	X	
SULLIVAN, M.T		
SWANSON, E.R.		
WILKINSON, R.B	X	
WILSON, J.M		

CORRES CONTROL		X
ADMN RECORD/080		
PATS/T130G	X	

Reviewed for Addresse
Corres Control RFP

5/31/94 BA
DATE BY

Ref Ltr #

DOE ORDER # 5400.1

RF 46522 Rev 01/94)

#0000 30516

States Government 0600194-2 Department of Energy

Memorandum

Rocky Flats Field Office

JUN 1994
RECEIVED

MAY 27 1994

ER SRG 05900

Potential Missed Interagency Agreement Milestone for Operable Unit No 1 (881 Hillside) Corrective Measures Study/Feasibility Study

Harry Mann
General Manager
EG&G Rocky Flats, Inc

Our April 29 1994 memorandum (ER SRG 04818) brought to EG&G s attention that we were concerned about good cause reasons for not meeting the August 25 1994 Interagency Agreement (IAG) Enforceable Table 6 Milestones for the Operable Unit 1 (881 Hillside) Draft and Final Corrective Measures Study/Feasibility Study (CMS/FS) Reports as well as subsequent Milestones On April 29 we requested the good cause reasons for the schedule delay Based upon the information provided by EG&G we have found no good cause reasons for the delay It appears that the main reasons are faulty assumptions for work duration s in the February 8 1994 request for extension to the Environmental Protection Agency (EPA) and Colorado Department of Health (CDH) (94-DOE-00164) This is not a good cause reason as per the IAG Therefore we will not request a schedule extension from the EPA and CDH

EG&G is expected to marshall the appropriate resources to meet the existing IAG Enforceable Milestone of August 25 1994 for the Draft CMS/FS (as well as the subsequent Milestones) By June 8 1994 EG&G will present to Assistant Manager for Environmental Restoration a plan and detailed schedule on meeting the August 25 1994 Milestone.

If you have any questions please contact the Assistant Manager for Environmental Restoration Jessie Roberson at extension 4538

for Mark W. Silverman
Manager

Stiger

cc:
A Rampertaap EM-453
S Grace ER, RFFO
R Schassburger ER, RFFO
E Dillé ER, RFFO
S Stiger ER RFFO

ADMIN RECORD