RFP-1325.02 (Rev. 2/95)
Previously RF-48522

CORRES. CONTROL
INCOMING LTR NO.

02263 RF95

DUE
DATE

ACTION

DIST.	LTR	ENC
BORGMAN, K.A.		
BUHL, T.R.		
BURKHART, K.M.		
CARD, R.G.		
EVANS, B.L.		
FENN, T.M.		
FERRERA, D.W.		
GRANT, B.A.	X	
HEALY, T.J.		
HILL, J.A.		
KELL, R.E.		
MANI, V.		
MARTINEZ, L.A.		
MCGOVERN, L.J.		
MCKIBBIN, J.G.		
OKEY, R.		
O'BRIEN, G.D.		
PANGERSIS, P.A.		
RICHEY, C.L.		
SANDLIN, N.B.		
SHUMWAY, W.K.		
TUOR, N.R.		
TURNER, K.A.		
VOORHEIS, G.M.		
WALLER, C.A.		
HEDAHL, T	X	

CORRES. CONTROL	X	X
ADMN RECORD/080	X	
PATS/T130G		

Reviewed for Addressee
Corres. Control RFP

DATE BY

Ref Ltr. #

DOE ORDER # 5480.19

94100 53106

7 SEP 95 2:10

RFETS-

Department of Energy

ROCKY FLATS FIELD OFFICE
P.O. BOX 928
GOLDEN, COLORADO 80402-0928

SEP 06 1995

95-DOE-14121

Mr. Joe Schieffelin
Hazardous Waste Facilities Unit Leader
Colorado Department of Public Health and Environment
4300 Cherry Creek Drive South
Denver, Colorado 80222-1530

Mr. Martin Hestmark
U.S. Environmental Protection Agency, Region VIII
ATTN: Rocky Flats Project Manager, 8HWM-RI
999 18th Street, Suite 500, 8WM-C

Gentlemen:

The comments on the Draft Final Phase II Resources Conservation and Recovery Act Facilitie: Investigation (RFI)/Remedial Investigation (RI) Report for Operable Unit 2: 903 Pad, Mound, and East Trenches Area have been received from the United States Environmental Protection Agency (EPA), Region VIII, and the Colorado Department of Public Health and Environment (CDPHE). EPA comments were 22 pages in length and CDPHE comments were 12 pages. As a result of the sheer volume of comments, and the serious nature of some of them, the Department of Energy, Rocky Flats Field Office requests an extension to the Interagency Agreement Table 6 milestone for submission of the Final Phase II RFI/RI Report for Operable Unit 2 from September 21, 1995, to October 23, 1995.

As per Part 42, Extensions of the Interagency Agreement, this request is being submitted in a timely fashion, after we have assessed the extent of the EPA and CDPHE comments. The extension request is based on Paragraph 222(B). The good cause for the delay is the timelines of the comments from CDPHE: they were received on August 23. These comments, or notification that no comments would be made, were needed to finalize the report. The comments were expected before August 1, 1995.

Steven W. Slaten
IAG Project Coordinator
Environmental Restoration

cc:
J. Wienand, ER, RFFO
D. Lindsay, OCC, RFFO
D. Sargent, SPS, RFFO
C. Gesalman, HQ
T. Hedahl, KH
Administrative Record

DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
CLASSIFICATION OFFICE

A-OU02-001278