CORRES. CONTROL
OUTGOING LTR NO.

92 RF 10695

DIST.	LTR	ENC
BENJAMIN, A.		
BERMAN, H.S.		
BRANCH, D.B.		
CARNIVAL, G.J.		
COPP, R.D.		
DAVIS, J.G.		
[redacted]		
FERRERA, D.W.		
GOODWIN, R.		
HANNI, B.J.		
HARMAN, L. K.		
HEALY, T.J.		
HILBIG, J.G.		
IDEKER, F.H.		
[redacted]		
KIRBY, W.A.		
KUESTER, A.W.		
KRIEG, D.		
LEE, E.M.	X	
MAJESTIC, J.R.		
MARX, G.E.		
McDONALD, M.M.		
MORGAN, R.V.	X	
POTTER, G.L.	X	
PIZZUTO, V.M.		
SANDLIN, N.B.		
SHEPLER, R.L.		
SULLIVAN, M.T.		
SWANSON, E.R.		
TALLMAN, K.G.		
WIEBE, J.S.		
WILKINSON, R.B.	X	
WILSON, J. M.		
ZANE, J. O.		
[redacted]		
Kennedy, CE	X	
Jemison, FA	X	
Johnston, LD	X	
[redacted]		
Peterman, BD	X	
Ogg, RT	X	
Bailey, WS	X	
Admin. Rec.	X	
E&WM Trck'g	X	
CORRES CONTROL	x	x

CLASSIFICATION:

UCNI		
UNCLASSIFIED		
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER SIGNATURE
Not applicable per classification office exemption.

IN REPLY TO RFP CC NO:

ACTION ITEM STATUS
☐ OPEN ☐ CLOSED
☐ PARTIAL

LTR APPROVALS: RTO BLTO
JSB: WS

ORIG & TYPIST INITIALS
BDP/dmf

RF-46469 (Rev. 4/92)

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

September 11, 1992

92-RF-10695

Terry A. Vaeth
Manager
DOE, RFO

Attn: F. R. Lockhart, J. K. Hartman

SECOND EXTENSION REQUEST FOR IAG DELIVERY OF THE FINAL RFI/RI WORK PLAN FOR OPERABLE UNIT NO. 8 - EML-0609-92

Ref: J. M. Kersh ltr, JMK-0818-92, to T. A. Vaeth, Extension Request for Interagency Agreement (IAG) Delivery of the Final RCRA Facility Investigation/Remedial Investigation (RFI/RI) Work Plan for Operable Unit No. 8, August 24, 1992

The above-referenced extension letter was transmitted to the Department of Energy, Rocky Flats Office (DOE/RFO) on August 24 ,1992. The major assumption in the extension request letter was that the Colorado Department of Health (CDH), the Environmental Protection Agency (EPA), and DOE/RFO comments were to be delivered to EG&G Rocky Flats, Inc. (EG&G) on September 11, 1992 to meet the requested extension date of November 13, 1992. The IAG due date is September 28, 1992. EG&G received preliminary comments by facsimile from CDH and EPA, and verbal comments from DOE/RFO on September 11, 1992.

Due to the magnitude of the agency comments, it is no longer feasible for EG&G to incorporate the regulatory agencies' comments into the OU 8 Phase I Work Plan and meet the original IAG milestone of September 28, 1992. In order to formally address and incorporate CDH , EPA, and DOE/RFO comments into the Work Plan, EG&G requests that the September 28, 1992 IAG milestone be extended to December 1, 1992. The attached schedule shows a comparison of the original planned tasks to meet the September 28, 1992 IAG milestone and the rescheduled tasks to meet the extended date of December 1, 1992.

If you have any questions regarding this extension request or require additional information, please contact B. D. Peterman of the Remediation Programs Division at extension 8659.

E. M. Lee, Associate General Manager, Acting
Environmental Restoration Management

BDP:dmf

Orig. and 1 cc - T. A. Vaeth

Attachment:
As Stated

cc:
R. J. Schassburger - DOE, RFO
B. K. Thatcher, Jr. - "

REVIEWED FOR CLASSIFICATION/UCNI
By
Date 10/1/92

ADMIN RECORD

A-OU08-000038