CORRES CONTROL
OUTGOING LTR NO

92-RF-4858

DIST.		
BENJAMIN, A		
BERMAN, H.S.		
BRANCH, D.B		
BURLINGAME, A.H.		
CARNIVAL, G.J.		
COPP, R.D.		
CROUCHER, D.W.		
DAVIS, J.G.		
EVERED, J.E.	X	
FERRERA, D.W.		
GOODWIN, R		
HANNI, B.J		
HARMAN, L.K.		
HEALY, T.J.		
HILBIG, J.G.		
IDEKER, E.H.		
KERSH, J.M.	X	
KIRBY, W.A.		
KUESTER, A.W.		
KRIEG, D		
LEE, E.M.	X	
MAJESTIC, J.R.		
MARX, G.E.		
McDONALD, M.M.		
MORGAN, R.V.	X	
POTTER, G.L.	X	
PIZZUTO, V.M.		
SANDLIN, N.P.		
SHEPLER, B.L.		
SULLIVAN, M.T.		
SWANSON, E.R.		
TALLMAN, K.G.		
WIEBE, J.S.		
WILKINSON, R.B.	X	
WILSON, J.M.		
YOUNG, E.R.		
ZANE, J.O.		
Allhoff, FH	X	
Kennedy, CR	X	
[redacted]		
Jemison, EA	X	
Johnston, J.D.	X	
Smith, TA		
[illegible] CG	X	
[illegible] PS	X	
[illegible] CB	X	
DOWN TRACKING	X	
CORRES CONTROL	X	
TRAFFIC		

CLASSIFICATION:

UCNI	
UNCLASSIFIED	X
CONFIDENTIAL	
SECRET	

AUTHORIZED CLASSIFIER SIGNATURE
Not applicable per classification exemption.
DATE 4/14/92
IN REPLY TO LTR NO.

PDF
LTR APPROVALS:
CBG:dmf
ORIG & TYPIST INITIALS

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

April 30, 1992

92-RF-4858

Terry A. Vaeth
Manager
DOE, RFO

Attn: F. R. Lockhart

ADDITIONAL INFORMATION FOR EXTENSION REQUEST FOR OU 14 DRAFT RFI/RI WORK PLAN - JEE-0326-92

Ref: G. W. Baughman ltr to F. R. Lockhart, Extension Request for OU 12, OU13, and OU 14 Draft RFI/RI Work Plans, April 21, 1992

In response to the above-referenced Environmental Protection Agency (EPA) letter, EG&G would first like to make a revision. The original extension request from EG&G was for Operable Units (OUs) 12, 13 and 14 Work Plans. While this request was being routed, we have been able to accelerate development of the OUs12 and 13 Work Plans to meet the Interagency Agreement (IAG) deadlines. Therefore, the following response to EPA's request for further information is only addressing OU 14 which we have not been able to sufficiently accelerate, and which would still require an extension.

The nature of all of EPA's questions center around the details of EG&G's contract award to develop the Work Plan. A detailed chronology of the process for OU 14 is attached beginning with submittal of the Statement of Work and purchase requisition package to EG&G Procurement on November 25, 1992. This chronology documents EG&G's efforts to meet this milestone.

A contract to develop the Work Plan was awarded on April 24, 1992 and work is now underway. However, this contract was awarded 21 working days before the IAG milestone for submittal to EPA and the Colorado Department of Health (CDH). This is not sufficient time for development of the Work Plan, the DOE 21-day review time, and revisions to the document before regulatory agency submittal. EG&G reiterates the request for a schedule extension of six weeks moving the milestones to submittal of a draft report to EPA and CDH on July 3, 1992 and submittal of the final Work Plan on November 30, 1992.

EG&G requests DOE discuss this issue with EPA and CDH as quickly as possible, and provide EG&G with timely direction on how to proceed. Please call the EG&G Project Manager for OU 14, C. H. Hayes, at 966-8559 if questions remain.

J. E. Evered, Director
Environmental Management

CBG:dmf

Orig. and 1 cc - T. A. Vaeth

Attachment:
As Stated

ADMIN RECORD

A-OU14-000034